

May 28, 2015

Paving Program Status Update

Streets to be paved			Status
Name	From	To	
Dow St	Summer St	Lock St	Scheduled for June
Haines St	Arlington St	Gillis St	Will be paved between June and October*
Rogers St	Concord St	Webster St	Will be paved between June and October*
Stanley Ln	Entire length		Completed. Rain garden to be planted.
Cross St	Lock St	Summer St	Will be paved between June and October*
Freemont St (Including Dublin St intersection)	Dublin Ave	Woodland Dr	Will be paved between June and October*
Ritter St	Kinsley St	Ross St	Will be paved between June and October*
Mulberry St	Chestnut St	Walnut St	Will be paved between June and October*
Holbrook Dr	Yarmouth Dr	Nutmeg Dr	Scheduled for June
Boulder Cir	Entire length		Scheduled for June
Faxon St	Entire length		Will be paved between June and October*
Tolles St	Courtland St	Whitney St	Scheduled for June
Kinsley St	Hanover St	Main St	Will be paved between June and October*
Canal St	Howard Ct	Jackson Ave	Will be paved between June and October*
Manchester St	Concord St	Ferry Rd	Will be paved between June and October*
Ledge St	165 Ledge St	Seventh St	Will be paved between June and October*
Main St	Allds St	Orchard Ave	Utility work being designed. Plan is to have street at a minimum shimmed before end of year.
Sewer Project Streets			
Belmont St	Entire length		Will be paved between June and October*
Grove St	Whitney St to Lock St		Reclaimed & base paved. Final paving June to October.*
Robinson Ct	Entire length		Reclaimed & base paved. Final paving June to October.*
Eldridge St	Entire length		Will be paved between June and October*
Oak St	Entire length		Reclaimed & base paved. Final paving June to October.*
Whitney St	61 Whitney St	Tolles St	Reclaimed & base paved. Final paving June to October.*
Cross St	Holman St	Lock St	Reclaimed & base paved. Final paving June to October.*

*Final schedule to be determined based on progress with preparation work.