

Paving Program Status Update

Streets to be paved			Status
Name	From	To	
Dow St	Summer St	Lock St	Completed
Haines St	Arlington St	Gillis St	Completed
Rogers St	Concord St	Webster St	Completed
Stanley Ln	Entire length		Paving completed. Rain garden planted by Parks Dept.
Cross St	Lock St	Summer St	Completed
Freemont St (Including Dublin St intersection)	Dublin Ave	Woodland Dr	Completed
Ritter St	Kinsley St	Ross St	Shim Completed. Final paving between August and October*
Mulberry St	Chestnut St	Walnut St	Delayed due to required sewer work.
Holbrook Dr	Yarmouth Dr	Nutmeg Dr	Completed
Boulder Cir	Entire length		Completed
Faxon St	Entire length		Completed
Tolles St	Courtland St	Whitney St	Completed
Kinsley St	Hanover St	Main St	Will be paved between August and October*
Canal St	Howard Ct	Jackson Ave	Delayed due to required sewer work.
Manchester St	Concord St	Ferry Rd	Milling scheduled to start 8/20/2015. Shim and final paving to follow.*
Ledge St	165 Ledge St	Seventh St	Will be paved between August and October*
Main St	Allds St	Orchard Ave	Utility work being designed. Plan is to have street at a minimum milled and filled before end of year.
Sewer Project Streets			
Belmont St	Entire length		Will be paved between August and October*
Grove St	Whitney St to Lock St		Reclaimed & base paved. Final paving expected in spring this year due to gas main work.
Robinson Ct	Entire length		Completed
Eldridge St	Entire length		Will be paved between August and October*
Oak St	Entire length		Reclaimed & base paved. Final paving August to October*
Whitney St	61 Whitney St	Tolles St	Reclaimed & base paved. Final paving August to October*
Cross St	Holman St	Lock St	Completed, except intersection of Cross/Whitney. Gas work to be completed at Cross/Whitney intersection, then final paved.

*Final schedule to be determined. Schedule dependent upon progress with preparation work. Paving schedule is also weather dependent.