



Nashua Fire Rescue
Fire Marshal's Office
 177 Lake Street, Nashua NH 03060-4402
NashuaNH.gov

Adam Pouliot
 Fire Marshal
 (603) 589-3460
 Fax (603) 589-3474

Commercial Kitchen Hood and Other Suppression Plan Requirements

Complete plan submittals required for review/approval; all others will be returned
Each box must be checked off for acknowledgment

- Location information
- Applicant information
- Cut sheets submitted
- Equipment layout (sketch: equipment under hood and manual pull location)
- UL 300
- Wet system – how many gallons for suppression? _____
- Is this a dry chemical system? Circle: **Yes** or **No**
- How many flows is this system designed for? _____
- How many flows is this system using? _____
- 6” overhang/overlap hood requirement met
- 12” separation / splash guard where required
- An approved method shall be provided that will ensure that the appliance is returned to an approved design location
- Sequence of operation indicated on plans:
 - Tied into the building fire alarm system (where equipped). If no fire alarm is on site local horn/strobes shall be installed in the kitchen and dining area
 - Exhaust air ON when the suppression system is activated
 - Make-up air OFF when the suppression system is activated (fire damper)
 - All gas shuts OFF when the suppression system is activated
 - All electric under hood (including hood lights) shuts OFF when the suppression system is activated

System shall pass pretest 100% prior to scheduling inspection

Acceptance test will be required upon completion of install. Failed test will require a re-inspection and a **\$150.00 re-inspection fee** (Reference O-22-023) to be paid prior to scheduling the next inspection.

Check with The Building and Health Department for their requirements.

 Applicant Signature

 Date

Office use: Permit # _____

- Revisions required
- Plans approved